## Municipal Corporation of Greater Mumbai

H.E.Department

Fund Code :- 40

Functionary Code :-49

Name of Functionary :-HYDRAULIC ENGINEER

## PUBLIC DISCLOSURE LAW

Office Name :- E.E.W.W.(Const.) City

## Quarterly Report of Capital Works for the period from April 2020 to March 2021

(Rs. Crore)

| Sr. | Function code | G.L.Code  | Cost Centre | Description of Work               | Total    | Budget    | Expenditure     | Expenditure     | Expenditure     | Expenditure     | Remarks             |
|-----|---------------|-----------|-------------|-----------------------------------|----------|-----------|-----------------|-----------------|-----------------|-----------------|---------------------|
| No. |               |           | Code        |                                   | Contract | Grant     | incurred during | incurred during | incurred during | incurred during |                     |
|     |               |           |             |                                   | Cost     | 2020-2021 | 01.04.2020 to   | 01.07.2020 to   | 01.10.2020 to   | 01.01.2021 to   |                     |
|     |               |           |             |                                   |          |           | 30.06.2020      | 30.09.2020      | 31.12.2020      | 31.03.2021      |                     |
| 1   | 55103000000   | 504900007 | 2001490000  | Lumpsum provision for laying      | 0.20     | 0.10      | -               | -               | -               | -               | Departmental Works  |
|     |               |           |             | distributory water mains, service |          |           |                 |                 |                 |                 |                     |
|     |               |           |             | mains, additional mains,fixing    |          |           |                 |                 |                 |                 |                     |
|     |               |           |             | S.Vs.,making cross connections    |          |           |                 |                 |                 |                 |                     |
|     |               |           |             | etc.for improvement of water      |          |           |                 |                 |                 |                 |                     |
|     |               |           |             | supply in City area (Departmental |          |           |                 |                 |                 |                 |                     |
|     |               |           |             | Works).                           |          |           |                 |                 |                 |                 |                     |
|     |               |           |             |                                   |          |           |                 |                 |                 |                 |                     |
| 2   | 55103000000   | 504900483 | 2001490000  | Replacement of Inlets & Outlets   | 26.79    | 12.00     | -               | 0.5106          | 1.0646          | 10.4248         | Work is in progress |
|     |               |           |             | of Service Reservoirs in City     |          |           |                 |                 |                 |                 |                     |
|     |               |           |             | Area.                             |          |           |                 |                 |                 |                 |                     |
|     |               |           |             |                                   |          |           |                 |                 |                 |                 |                     |
| 3   | 55103000000   | 504901132 | 2001490000  | Replacement of various dia. water | 55.53    | 1.75      | -               | 0.3293          | 0.4649          | 0.0161          | Work is completed   |
|     |               |           |             | mains in city area.               |          |           |                 |                 |                 |                 |                     |
|     |               |           |             |                                   |          |           |                 |                 |                 |                 |                     |
| 4   | 55103000000   | 504901136 | 2001490000  | Renewal of service connection in  | 7.88     | 0.85      | -               | 0.2684          | -               | 0.3146          | Work is completed   |
|     |               |           |             | city area.                        |          |           |                 |                 |                 |                 |                     |
| 5   | 55103000000   | 504900019 | 2001490000  | Diversion of 600mm.dia. W.M.      | 26.84    | 0.001     | -               | -               | -               | -               | Work is in progress |
|     |               |           |             | due to reconstruction of Railway  |          |           |                 |                 |                 |                 |                     |
|     |               |           |             | bridge at Belasis Bridge.         |          |           |                 |                 |                 |                 |                     |
| 6   | 55103000000   | 504900020 | 2001490000  | Diversion of 600mm.dia. W.M.      | 15.11    | 1.50      |                 | -               | _               | 0.6562          | Work is completed   |
|     |               | 007700020 | 2001770000  | due to reconstruction of Railway  | 10.11    | 1.00      |                 |                 |                 | 0.0002          |                     |
|     |               |           |             | bridge at Mahalaxmi Bridge.       |          |           |                 |                 |                 |                 |                     |
|     |               |           |             |                                   |          |           |                 |                 | 1               | 1               |                     |

|    |             |           |            | 1                                                                                                                                                                           |       |       | , |        |        |         | 1                                                                  |
|----|-------------|-----------|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|-------|---|--------|--------|---------|--------------------------------------------------------------------|
| 7  | 55103000000 | 504900821 | 2001490000 | Construction of Art Gallery in the<br>memory of Late Shri.Pramod<br>Navalkar and installation of<br>Binocular, there at.                                                    | 11.48 | 1.15  | - | 0.2461 | -      | 0.7744  | Work is completed                                                  |
| 8  | 55103000000 | 504901244 | 2001490000 | Carrying out various types of<br>works for attending<br>leakages,contamination & other<br>allied works in A, B, C, D & E<br>wards (2017-18) Zone-I Phase - V                | 7.86  | 0.90  | - | 0.5980 | -      | 0.0783  | Work is completed                                                  |
| 9  | 55103000000 | 504901313 | 2001490000 | Carrying out various types of<br>works for attending leakages,<br>contamination & other allied<br>works in A, B, C, D & E Wards.<br>(2018-19)Zone-I,Phase-VI.               | 12.07 | 1.74  | - | 0.8203 | -      | 0.7202  | Work is completed                                                  |
| 10 | 55103000000 | 504901400 | 2001490000 | Carrying out various types of<br>works for attending<br>leakages,contamination & other<br>allied works in A, B, C, D & E<br>Wards.(2019-20) Zone-I,                         | 30.84 | 3.00  | - | -      | -      | 2.9491  | DL to MS is sent for approval                                      |
| 11 | 55103000000 | 504900956 | 2001490000 | Carrying out various types of<br>works for attending leakages,<br>contamination & other allied<br>works in G/South, G/North,<br>F/South & F/North wards Zone-II<br>Phase IV | 0.25  | 0.25  | - | -      | -      | 0.1968  | Work is completed &<br>Budget provision is made<br>for final bill. |
| 12 | 55103000000 | 504901314 | 2001490000 | Carrying out various types of<br>works for attending leakages,<br>contamination & other allied<br>works in G/S, G/N, F/S & F/N<br>Wards.<br>(2018-19) Zone-II, Phase-V.     | 13.29 | 2.65  | - | 1.0509 | -      | 1.5991  | Work is completed &<br>Budget provision is made<br>for final bill. |
| 13 | 55103000000 | 504901401 | 2001490000 | Carrying out various types of<br>works for attending leakages,<br>contamination & other allied<br>works in G/S, G/N, F/S & F/N<br>Wards.Zone-II(2019-20)                    | 31.11 | 22.50 | - | 6.7267 | 3.2721 | 12.1138 | Work in progress                                                   |

| 14 | 55103000000 | 504900827 | 2001490000 | Replacement of 1200mm dia<br>Old/New Tansa main from<br>junction of Dr. E.Borges Road<br>with Dr. B.A. Road to Junction of<br>Deodhar Road & Dr.B.A.Road in<br>F/S & F/N ward   | 135.27 | 0.00 | - | -       | -      | -      | Work is completed &<br>Budget provision (2021-<br>2022) is made for final bill. |
|----|-------------|-----------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|------|---|---------|--------|--------|---------------------------------------------------------------------------------|
| 15 | 55103000000 | 504900831 | 2001490000 | Replacement of 57" dia BHR arm<br>from Mahim to Reay Road in City.<br>a) Mahim-Dharavi Section.                                                                                 | 8.91   | 0.88 | - | -       | -      | 0.8644 | Final Bill is paid                                                              |
| 16 | 55103000000 | 504900889 | 2001490000 | P/L Stubmain at various locations<br>(Including transfer of connections)<br>in city for removal of bunch of<br>connections in order to reduce<br>contamination problem.         | 1.66   | 0.60 | - | -       | -      | 0.5648 | Work is completed & Final bill is paid                                          |
| 17 | 55103000000 | 504901404 | 2001490000 | P/L Stubmain at various location<br>(Including transfer of connections)<br>in city for removal of bunch of<br>connection in order to reduce<br>contamination problem. (2019-20) | 3.26   | 2.25 | - | 0.5710  | -      | 1.5069 | Work is in progress                                                             |
| 18 | 55103000000 | 504901059 | 2001490000 | Providing and Laying various dia<br>W.M in city area.                                                                                                                           | 0.15   | 0.15 | - | -0.1100 | -      | -      | Work is completed &<br>Budget provision is made<br>for final bill.              |
| 19 | 55103000000 | 504901243 | 2001490000 | Providing, laying & replacement<br>of various dia. WM in city area<br>(2017-18).                                                                                                | 3.32   | 0.35 | - | 0.1819  | -      | 0.1407 | Work is completed &<br>Budget provision is made<br>for final bill.              |
| 20 | 55103000000 | 504901312 | 2001490000 | Providing, laying & replacement<br>of various dia. WM in city area.<br>(2018-19)                                                                                                | 41.00  | 5.00 | - | 0.5634  | 1.9366 | 2.2735 | Work is in progress                                                             |
| 21 | 55103000000 | 504901399 | 2001490000 | Providing, laying & replacement<br>of various dia. WM in city area.<br>(2019-20)                                                                                                | 12.57  | 7.30 | - | 2.3966  | 0.8985 | 3.8972 | Work is in progress                                                             |

|    |             |           | 1          | 1                                                                                                                                                                               |       |        |   |        |        |        |                                                                           |
|----|-------------|-----------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|--------|---|--------|--------|--------|---------------------------------------------------------------------------|
| 22 | 55103000000 | 504901315 | 2001490000 | Replacement & Rehabilitation of<br>1450mm dia old WM by 1500mm<br>dia WM on L.J.Road and<br>S.B.Bapat Marg(Phase I & II)                                                        | 0.25  | 0.001  | - | -      | -      | -      | Work is at planning stage                                                 |
| 23 | 55103000000 | 504901316 | 2001490000 | Providing/Laying various dia. WM<br>under railway track / bridge by<br>microtunneling or any other<br>suitable technology in city.                                              | 3.80  | 0.25   | - | -      | -      | -      | DL to MS is sent for approval                                             |
| 24 | 55103000000 | 504901398 | 2001490000 | Providing, laying & replacement<br>of various dia. WM in city area.<br>(2019-20)                                                                                                | 3.88  | 2.40   | - | 1.9995 | -      | 0.2443 | Work is in progress                                                       |
| 25 | 55103000000 | 504901135 | 2001490000 | Construction of chambers in city area.                                                                                                                                          | 0.15  | 0.1285 | - | 0.1283 | -      | -      | Work is completed &<br>Budget provision is made<br>for final bill.        |
| 26 | 55103000000 | 504901402 | 2001490000 | Construction of chambers in city area.(2019-20)                                                                                                                                 | 4.82  | 3.50   | - | 1.6886 | -      | 1.4141 | Work is in progress                                                       |
| 27 | 55103000000 | 504901403 | 2001490000 | Renewal of service connection in city area. (2019-20)                                                                                                                           | 8.65  | 5.00   | - | 1.6988 | 1.5816 | 1.7107 | Work is in progress                                                       |
| 28 | 55103000000 | 504901479 | 2001490000 | Providing, Laying and Replacing<br>of various dia Water mains in City<br>Area (2020-21)                                                                                         | 10.00 | 1.50   | - | -      | -      | 1.4948 | Tender will be prepared<br>after proposals received<br>from various wards |
| 29 | 55103000000 | 504901480 | 2001490000 | Construction of Chambers in City<br>Area (2020-21)                                                                                                                              | 3.00  | 0.00   | - | -      | -      | -      | Tender will be prepared<br>after proposals received<br>from various wards |
| 30 | 55103000000 | 504901481 | 2001490000 | Renewal of service connection in city area.(2020-21)                                                                                                                            | 3.00  | 0.50   | - | -      | -      | 0.3984 | Work is in progress                                                       |
| 31 | 55103000000 | 504901482 | 2001490000 | P/L Stubmain at various location<br>(Including transfer of connections)<br>in city for removal of bunch of<br>connection in order to reduce<br>contamination problem. (2020-21) | 3.00  | 0.001  | - | -      | -      | -      | Tender will be prepared<br>after proposals received<br>from various wards |
| 32 | 55103000000 | 504901483 | 2001490000 | Rehabilitation of large diameter<br>watermains in City Area by<br>cement mortar lining                                                                                          | 10.00 | 0.30   | - | -      | -      | -      | Tender will be prepared<br>after proposals received<br>from various wards |

| 33 | 55103000000 | 504901484 | 2001490000 | Replacements/Diversion of W.M.<br>& allied works due to cement<br>concrete roads and other works<br>(2020-2021)                                                                                                       | 10.00 | 1.00  | - | - | -     | 0.9999 | Tender will be prepared<br>after proposals received<br>from various wards |
|----|-------------|-----------|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|-------|---|---|-------|--------|---------------------------------------------------------------------------|
| 34 | 55103000000 | 504901485 | 2001490000 | Replacement of 1450 mm dia<br>Tansa East & West Main from<br>Vasant Dada Patil Garden, near<br>Tulsiwadi Road to Nana Chowk<br>Junction along Sane Guruji Marg<br>and further along Javji Dadaji<br>Road in " D" Ward | 10.00 | 0.001 | - | - | -     | -      | Feasibility report is<br>awaited from various<br>wards.                   |
| 35 | 55103000000 | 504900488 | 2001490000 | Payment to Arbitrator for Azad<br>Maidan Reservoir                                                                                                                                                                    | 0.065 | 0.064 | - | - | .0639 | -      |                                                                           |

Sd/-E.E.W.W.(Const.) City