MUNICIPAL CORPORATION OF GREATER MUMBAI

No. CHE/M&E/ 1436 MC Dtd. 05.02.2015

Present Status of Project Works of Chief Engineer (Mech. & Elect.) / Dy.Ch.Eng.(M&E)P&C department for the period from 01.07.2014 to 30.09.2014

NAME OF FUNCTIONARY: MECHANICAL AND ELECTRICAL DEPARTMENT FUNCTIONARY CODE: 34

NAME OF THE FUNCTION: MECHANICAL & ELECTRICAL SERVICES FUNCTION CODE : 00801000000

BUDGETING YEAR : 2014-15 **FUND CODE** : 11

(Rs.in thousands)

		ode Cost Centre Name of Work Estimated Cost			Budget	Upto 30.09.2014			Remarks
	G.L. Code		Estimates	Liability Booked/ Work order Issued	Actual Expenditure	Physical Progress			
	503400599	1000340000	Provision for essential M&E work	0	30000	158.86		Work in progress	Work order for M/East ward for EPABX work issued on 12.03.2014 and work work completed. Payment to be made.
Ì			Total :	0	30000	158.86			

NAME OF FUNCTIONARY: MECHANICAL AND ELECTRICAL DEPARTMENT FUNCTIONARY CODE: 34

NAME OF THE FUNCTION: WORKS RELATED TO MUNICIPAL PROPERTIES FUNCTION CODE : 11203000000

BUDGETING YEAR : 2014-15 FUND CODE : 11

(Rs.in thousands)

	L. Code Cost Centre Name of			Budget	Upt	o 30.09.2014		Remarks
G.L. Code		Name of Work	Estimated Cost	Estimates	Liability Booked/ Work order Issued	Actual Expenditure	Physical Progress	
410600300		Photocopier						
410600300	1000340000	Photocopier - M.&E.	0	200	0	180.031		Maint. Work orders issued.
410600500		Fax Machines						
410600500	1000340000	Fax Machines - M.&E.	0	100	0	18.964		Common Provision. P.O. issued as per requirement.
410600200	1000340000	Computers , Printers & Peripherals	0	500	0	0		Tender in process.
		Total:	0	800	0	199		

NAME OF THE FUNCTION: MECHANICAL & ELECTRICAL SERVICES FUNCTION CODE : 00801000000

BUDGETING YEAR : 2014-15 **FUND CODE** : 11

(Rs.in thousands)

				D 1 4	Upto 30.09.2014			
G.L. Code	Cost Centre	Name of Work	Estimated Cost	Budget Estimates 2014-15	Liability Booked/ Work order Issued	Actual Expenditure	Physical Progress	Remarks
503400140	1000340000	Provision for replacement of lift at various building - six lifts.	13200	6587	3180	2407.35	100%	Work of 2 Nos. of lifts at Cement godown completed. Structural Stability Certificate awaited for 4 Nos. of Lifts
		Total :	13200	6587	3180	2407		

34

34

NAME OF FUNCTIONARY: MECHANICAL AND ELECTRICAL DEPARTMENT FUNCTIONARY CODE:

NAME OF THE FUNCTION: ART & CULTURE FUNCTION CODE: 55400000000

BUDGETING YEAR : 2014-15 **FUND CODE** : 11

(Rs.in thousands)

			Rudget	Upto 30.09.2014				
G.L. Code	Cost Centre	Name of Work	Estimated Cost	Budget Estimates 2014-15	Liability Booked/ Work order Issued	Actual Expenditure	Physical Progress	Remarks
503400585	1000340000	Replacement of existing central air conditioning plant at Kalidas Natya Mandir	19200	5023	19200	12509	100%	Work completed.
503400675	1000340000	Replacement / modernisation of filtration plant of swimming pool at Priyadarshini Indira Gandhi Krida Sankul, Mulund.	32000	30000	0	0	-	
503400676	1000340000	Replacement / modernisation of HT/LT panels in substation. HT cables and related work at Priyadarshini Indira Gandhi Krida Sankul, Mulund.	32200	32190	0	0	-	Complete papers are sent to Garden Cell vide No. CHE/M&E/10210 dtd. 3.4.2014
503400677	1000340000	Replacement / modernisation of Sound system with Acourstic and Curtain Motor System at theatre of Priyadarshini Indira Gandhi Krida Sankul, Mulund.	10000	9990	0	0	-	
503400678	1000340000	Replacement / modernisation of Fire extinguishing system at Priyadarshini Indira Gandhi Krida Sankul, Mulund.	0	10	0	0	-	
503400679	1000340000	Replacement / modernisation of HT/LT panels in substation. HT cables and related work at Andheri Sports Complex.	1000	990	0	0	-	Complete papers are sent to Garden Cell vide No. CHE/M&E/1165 dtd. 16.6.2014
503400680	1000340000	Replacement of pumps, lighting arrangement for viewing gallary and other related works at Andheri Sports Complex.	1000	1000	0	0	-	
503400681	1000340000	Replacement / modernisation of filtration system and related works of the swimming pool at Andheri Sports Complex.	35500	30000	0	0	-	A' 'B' packet of tender opened on 23.09.2014.
		Total:	130900	109203	19200	12509		

NAME OF THE FUNCTION: PRIMARY HEALTH CARE FUNCTION CODE: 33400000000

(Rs.in thousands)

			Budg	Dudget	Upt	o 30.09.2014		Planning and estimation in progress Work in progress. completed.
G.L. Code	Cost Centre	Name of Work	Estimated Cost	Estimates 2014-15	Liability Booked/ Work order Issued	Actual Expenditure	Physical Progress	
503400058	2001340000	Implementation of energy saving measures on the recommendation of energy auditors/ consultant in hospitals.	10000	10	0	0		Planning and estimation in progress
		Provision for replacement of lifts at various hospitals and maternity homes.						
		Shifting of 1 No. of passenger lift from 5 th floor terrace 7 th floor terrace of new RMO Quarters at LTMG Sion, Mumbai.			280	0	80%	Work in progress.
503400192	1000340000	Removal of 7 Nos. of lifts & SITC of 7 Nos. of lifts in 'H' block at Nair Charitable Hosp. Mumbai Central.	260000	40000	19175	4350	100%	completed.
		SITC of 2 Nos. of stretcher lifts at Gaurabai Hospital.			3317	1926	60%	Contract is to be foreclosed.
		SITC of passenger lift for GTB Hospital, Sewree.			1864	1746.36	100%	Work completed
		Total:	270000	40010	24636	8022		

NAME OF THE FUNCTION: MAIN HOSPITALS FUNCTION CODE : 33501000000

(Rs.in thousands)

	Cost Centre	Name of Work		. Budget	Upto 30.09.2014			
G.L. Code			Estimated Cost	Estimates 2014-15	Liability Booked/ Work order Issued	Actual Expenditure	Physical Progress	Remarks
503400698	1000340000	Provision for essential mechanical & electrical works	0	10000	0	0		Work completed.
		61- King Edward Memeorial Hospital.						
503400074	1000340000	Replacement of Voltas A.C.Plant at Old Bldg. of K.E.M.Hospital.	65784	8720	57503	53580	100%	Work completed
503400301	1000340000	Refurbishment / Upgradation in L.T. Electrical distribution infrastructure at K.E.M.Hospital.	17100	1100	13998	11874	100%	Final bill to be paid
503400620	1000340000	Designing Supply, Installation, Testing & Commissioning of fully Automatic Auto control Module facility for high pressure steam sterlizer at KEM hospital	7150	6150	7808	2160	27%	P.O. issued on 28.07.2014. Work is in progress.
503400699	1000340000	Supply,installation,testing and commissioning of air conditioning plant for Nuclear Medicine Department at KEM Hospital, Parel.	2500	2490	0	0		Sent for scope approval to Dean (KEM)
		62- Lokmanya Tilak Municipal General Hospital.						
503400498		Supply, installation, testing and commissioning of Centralised A/C plant to new OPD Bldg, LTMG Hospital ,Sion Mumbai.	60010	58010	4689	0		Providing VRF AC for Gr. & first floor of OPD Building, Sion. Work order issued.
		new OTD Blugs,ETWO Hospital ,500H Mullibal.			0	0		e-tender reinvited. Scrutiny in process.
503400499	1000340000	SITC of fire fightings Aerosole system in various panels at LTMG Hospital.	3000	366	2612	2574	100%	Work completed.
503400626	1000340000	Designing Supply, Installation, Testing & Commissioning of fully Automatic Auto control Module facility for high pressure steam sterlizer at LTMG hospital	5500	4500	6200	2640	43%	P.O. issued on 28.07.2014. Work is in progress.
		63 - Bai Yamunabai L. Nair Charitable Hospital.						
503400630	1000340000	Designing Supply, Installation, Testing & Commissioning of fully Automatic Auto control Module facility for high pressure steam sterlizer at BYL Nair Hospital.	3300	3200	3800	0		P.O. issued on 28.07.2014. Work is in progress.
		Total:	164344	94536	96610	72828		

NAME OF THE FUNCTION: PERIPHERAL HOSPITAL FUNCTION CODE : 33502000000

(Rs.in thousands)

	Cost Centre	Name of Work	F 4: 4 1	Budget	Upt	o 30.09.2014		Remarks
G.L. Code			Estimated Cost	Estimates 2014-15	Liability Booked/ Work order Issued	Actual Expenditure	Physical Progress	
		67- K.B.Bhabha Hospital, Kurla.						
503400631	1000340000	Designing Supply, Installation, Testing & Commissioning of fully Automatic Auto control Module with semi auto matic & manual override facility for high pressure steam sterlizer at Bhabha hospital, Kurla	0	1640	1800	0		P.O. issued on 28.07.2014. Work is in progress.
		68- K.B.Bhabha Hospital, Bandra.						
503400225	2002340000	Replacement of 3 Nos. of 40 TR A.C. plants by 3 Nos. of 60 Tr.A.C. plant at K.B.Bhabha Hospital, Bandra.	12241	1812	10700	3331.68	100%	Work Completed
		70- Shri Harilal Bhagwati Municipal General Hospital, Borivali						
503400634	1000340000	Designing Supply, Installation, Testing & Commissioning of fully Automatic Auto control Module with semi auto matic & manual override facility for high pressure steam sterlizer at Bhagwati Municipal General Hospital, Borivali	3300	3290	3300	660	20%	P.O. issued on 28.07.2014. Work is in progress.
		72- Dr. R. N. Cooper Mun.Gen.Hosp., Juhu Vile Parle.						
503400637	1000340000	Designing Supply, Installation, Testing & Commissioning of fully Automatic Auto control Module with semi auto matic & manual override facility for high pressure steam sterlizer at Dr. R. N. Cooper Mun.Gen.Hosp., Juhu Vile Parle.	4950	4940	5400	0		P.O. issued on 28.07.2014. Work is in progress.
		74- V.N. Desai Mun. Gen. Hosp., Santacruz						
503400638	1000340000	Designing Supply, Installation, Testing & Commissioning of fully Automatic Auto control Module with semi auto matic & manual override facility for high pressure steam sterlizer at V.N. Desai Mun. Gen.Hosp., Santacruz	1650	1640	1800	0		P.O. issued on 28.07.2014. Work is in progress.
		80- Centenary Mun. Gen. Hosp., Gowandi						
503400337	1000340000	Air conditioning facility for O.Ts on 2nd floor at Centenary Gen Hospital, Govandi.	17244	12744	15073	0	0%	Work is cancelled.
		Total:	39385	26066	38073	3992		

NAME OF FUNCTIONARY: MECHANICAL AND ELECTRICAL DEPARTMENT FUNCTIONARY CODE : 34

NAME OF THE FUNCTION: MUNICIPAL SPECIALITY HOSPITAL FUNCTION CODE : 33502030000

BUDGETING YEAR : 2014-15 **FUND CODE** : 12

(Rs.in thousands)

	Cost Centre Name of Work			Budget	Upt	o 30.09.2014		Remarks
G.L. Code		Name of Work	Estimated Cost	Estimates	Liability Booked/ Work order Issued	Actual Expenditure	Physical Progress	
503400812	1000340000	Establishment of 11 bed IRCU at GTB Hospital	25000	15000	0	0	-	Estimate is ready. Structural stability issue pending with Ch.Eng. (B.M.)
		Total:	25000	15000	0	0		

NAME OF THE FUNCTION: BURIAL AND CREMATIONS FUNCTION CODE : 33600000000

BUDGETING YEAR : 2014-15 FUND CODE : 12

(Rs.in thousands)

: 34

	Cost Centre		Estimated	Budget	Upt	o 30.09.2014		Remarks
G.L. Code		Name of Work	Estimated Cost	Estimates 2014-15	Liability Booked/ Work order Issued	Actual Expenditure	Physical Progress	
503400419	1000340000	Providing A.P.C. / other energy saving works at various cemeteries.	1000	990	0	0		Common Provision.
503400348	1000340000	Work of avoiding smoke nuisance by providing water scrubber system at Shivaji Park Hindu cemetery, Phase-II in G/North ward.	6950	10	6074.71	0	100%	Work completed
503400422	2003340000	SITC of PNG based Gas Crematorium at Mulund Hindu Cemetery (being Kelkar College) Mulund (E) in 'T' Ward.	0	10	0	0		PNG not yet available
503400653	1000340000	Providing CNG pipeline in Amboli Cemetery	0	300	0	0		Estimation is in progress
503400654	1000340000	Providing CNG pipeline in Varsova Cemetery, K/West Ward	0	300	0	0		
503400655	1000340000	Upgradation of various cemeteries in Mumbai by using natural gas that is CNG for prevention of spread of smoke, offensive smell, well equiping of other cemeteries on the line of cemetery at Chembur and Goregaon East.	2400	2300	0	0		
503400734	1000340000	Supply, Installation, Testing and Commissioning of PNG based Gas Cremotors at Aarey Colony, Goregaon (E).	0	10	0	0		
503400735	1000340000	Supply, Installation, Testing and Commissioning of PNG based Gas Cremotors at Underai Road, Malad (W).	0	10	0	0		
503400736	1000340000	Supply, Installation, Testing and Commissioning of PNG based Gas Cremotors at Teachers Colony, Sntacruz	0	10	0	0		
503400737	1000340000	Supply, Installation, Testing and Commissioning of PNG based Gas Cremotors at Wadarpada, Kandivali (E).	0	10	0	0		Specification for PNG based cremation system are approved by
503400738	1000340000	Supply, Installation, Testing and Commissioning of PNG based Gas Cremotors at Amboli, Andheri (W).	0	10	0	0		technical experts from VJTI, Mumbai. Estimation is progress.
503400739	1000340000	Supply, Installation, Testing and Commissioning of PNG based Gas Cremotors at Versova, Andheri (W).	0	10	0	0		
503400814	1000340000	Supply, Installation, Testing and Commissioning of PNG based Gas Cremotors at Kurla Sonapur Hindu Cemetery 'L' Ward.	0	10	0	0		
503400815	1000340000	Supply, Installation, Testing and Commissioning of PNG based Gas Cremotors at Marve Road Hindu Cemetery in P/N Ward.	0	10	0	0		
503400816	1000340000	Supply, Installation, Testing and Commissioning of PNG based Gas Cremotors at Babhai, R/Central Ward	0	10	0	0		
503400817	1000340000	Supply, Installation, Testing and Commissioning of PNG based Gas Cremotors at Sion Hindu Cemetery in F/North Ward.	0	10	0	0		
		Total:	10350	4010	6075	•••		

Sd/- 05.02.15