

BRIHANMUMBAI MUNICIPAL CORPORATION

(Hydraulic Engineer's Department)

Minutes of Pre-Bid Meeting

Sub:- Construction of RCC compound wall & Storm water drain at Veravali Hill Reservoir-III in K/East Ward.

Bid no. **7200037054**

Ref: - Pre-bid meeting held on 17.10.2022 at 03.00 p.m.

Pre - bid meeting regarding above work held on 17.10.2022. During the meeting representative following contractors raised query vide their letter dated 17.10.2022 and the explanation given is as below:-

Sr. No.	Points raised by Contractors	SBD Condition	Explanation given by Department.
Yogesh Construction (Query made verbally as well as letter dtd. 17/10/2022)			
1	Kindly inform us the reason for foreclosing the about work and any update on the same for reissuing the work	Pg. No. 11-12 Disclaimer	SBD Condition Prevails
2	Successful bidder has to conduct total station survey but since its re-invited work did the original contractor conduct the survey and if yes can we get the copy of the same.	Pg. 15 Section 4. 8. The successful tenderer (s) shall have to carry out the Total Station Survey before execution of the work and after completion of the work at their own cost and submit the drawings at a scale of 1:500 of the same in three copies.	SBD Condition Prevails.

3	Further from the site visit it has been seen that the work has to be done the reservoir. Kindly inform if any correspondence has been done regarding shifting/ cutting of the trees and removing of the slums/ encroachments?	Pg. 15 Section 4. 7.The trees affected or existing private property compound wall or any structure in the alignment of compound wall and Pathway shall be removed by obtaining permission from tree authority. The successful tenderer(s) has to deposit the requisite amount with Tree authority for faithful compliance of permission from Tree Authority Private property compound wall or any structure in the alignment of compound wall shall be removed by obtaining ermission.No payment to the contractor will be made on this account.	SBD Condition Prevails.
4	Kindly provide the cross sections RCC designs for the construction work to be executed.		Applicant may visit office of E.E.W.W.(Civil)Maintenance,. Ghatkopar Water works Yard, LBS Road, Kama Lane, Ghatkopar West, Mumbai- 400 086. During working hours for inspection of documents.
M/s Girish Entprises Pvt. Ltd. (Verbal Query made during Pre-Bid)			
1	AS major MCGM approved RMC plants are situated outside of city, kindly allow non-mcgm approved RMC plant.	Pg. No. 97 Section 27.4 i.The contractor shall have to arrange Ready Mix concrete (RMC)/Asphalt from RMC/ASPHALT producing plants registered with BMC.	SBD Condition Prevails

Sd/-
S.E.W.W. (Civil) Maint.

Sd/-
A.E.W.W. (Civil) Maint.

Sd/-
E.E.W.W. (Civil) Maint.

Sd/-
Dy. H.E. (Maint.)

Sd/-
H. E.